

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: July 1, 2014

WORKPLAN	LAST WEEK					6/30/2014					7/7/2014					7/14/2014					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Berms																					
Construct Dry Storage Area	X	X	X	X	X	X	X	X	X		X	X	X	X	X	X	X	X	X	X	
Undertank Pipe																					
Rebar Installation	X																				
Encasement	X		X						X												
Pretressed Tank																					
30 mil PVC liner	X	X	X	X	X	X															
Permeable Base Import	X	X	X	X	X	X															
Permeable Base Placement	X	X	X	X	X	X	X	X	X												
Perimeter Forming						X	X	X	X		X	X	X	X	X				X	X	
Rebar								X	X		X										
Seismic Cable Install											X	X	X	X	X						
Pour 1st half of Tank Slab																	X				Pending NSF Testing
Strip Forms																		X	X		32 Concrete Trucks
Butterfly Valve Vault																					
Place Rock Base					X																
Deliver and Set Vault Base									X												
42" Casing																					
Delivery & Set			X	X		X															
Welding			X	X	X	X	X	X	X												
Cut Fill Concrete																					
Concrete Placement	X			X	X																