

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: July 16, 2014

WORKPLAN	LAST WEEK					7/14/2014					7/21/2014					7/28/2014					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Pretressed Tank																					
Perimeter Forming	X	X	X	X	X																
Rebar	X	X	X	X																	
Pour 1st half of Tank Slab																					Pending NSF Testing 32 Concrete Trucks
Undertank Piping																					
Concrete Encasement											X										
Strip Forms												X									
Butterfly Valve Vault																					
Backfill								X	X	X											
42" Casing																					
Welding	X	X	X																		
Potholing of existing pipelines	X	X	X	X																	
North Headwall																					
Form								X	X	X											
Rebar									X												
Pour Concrete											X										
Strip Formwork												X									
T&M for Rock Slope																					
Mobilization										X											Duration depends
Rock Chipping & Excavation											X	X									on District geologist
Class B Concrete Fill undertank													X								6 - 8 Trucks

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: July 16, 2014

WORKPLAN	LAST WEEK					7/14/2014					7/21/2014					7/28/2014					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Rockfall Netting																					
Anchors						X															
Netting Installation											X	X	X	X							