

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: March 23, 2015

WORKPLAN	LAST WEEK					3/23/2015					3/30/2015					4/6/2015					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Prestressed Tank																					
Shotcrete Curing	X																				
Baffle Curbs	X	X																			
Baffle Installation			X	X	X	X	X	X	X	X	X	X	X	X							
Washdown Tank Interior														X	X						
Chlorinate																	X				
Load Tank																X	X	X			
Soak																			X	X	
Leak Test																					04/13/15
Northside FWO/FWI																					
30" and 6" Undercrossing																					
Install Air Vacs																					
6" DW Line																					Waiting for response to RFI 91
Loading Line												X	X								Delayed
Pressure Test													X	X	X		X	X			Delayed
Pipe Disinfection																		X	X		Delayed
Tie-in to Filtration Plant																					Week of 4/13/15
18" Storm Drain	X	X			X																
4" Drain to Sewer							X	X	X	X											
Electrical																					
Excavate for Precast Boxes						X															
Set Precast Boxes							X														
Excavate Electrical Ductbanks								X	X	X											
Install Ductbank Conduits									X		X	X									

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: March 23, 2015

WORKPLAN	LAST WEEK					3/23/2015					3/30/2015					4/6/2015					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Prepare Grade for Equipment Pads											X										
Install Conduit at Equipment Pads												X									
Pour Equipment Pads, Light Base													X								
Strip Forms														X							
Set Equipment and Light Poles															X	X					
Measure - Order Wire/Fiber																	X				
Fiber/Wire Lead Time																	X	X	X	X	

FWO/FWI - Filtered Water Outlet/Inlet
DW - Domestic Water
Air Vac - Air and Vacuum Release Valves