

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: May 18, 2015

WORKPLAN	LAST WEEK					5/18/2015					5/25/2015					6/1/2015					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Prestressed Tank																					
Load Tank						X	X	X													
Soak										X XX											
Leak Test											X	X	X	X	X						
Painting												X	X	X	X	X	X	X	X	X	
Pipeline																					
Pressure Test	X																				
Pipe Chlorination		X																			
Flush Line			X	X	X																
Bac-T Sample						X															
Bac-T Results								X													
Bypass Installation										X	H	X	X	X	X	X					
Tie-in to Filtration Plant											O						X	X	X	X	
											L										
Fencing											I										
Post Installation				X	X	X	X	X	X	X	D										
											A										
Site Work											Y										
Base Installation																					Estimated Week of 6/8
Curb & Gutter																					Estimated Week of 6/8
Paving																					Estimated Week of 6/15
Electrical																					
Excavate DB PB1 to Filter Building																					Estimated Week of 6/8
Excavate DB PB1 to Flowmeter																					Estimated Week of 6/8
Install DB Conduits - PB1 to Flowmeter																					Estimated Week of 6/8
Install DB Conduits - PB1 to Filter Bldg.																					Estimated Week of 6/8

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: May 18, 2015

WORKPLAN	LAST WEEK					5/18/2015					5/25/2015					6/1/2015					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Backfill DB Conduits - PB1 to Filter Bldg.																					Estimated Week of 6/8
Backfill DB Conduits - PB1 to Flowmeter																					Estimated Week of 6/8
Install Wire - PB1 to Filter Bldg.																					Estimated Week of 6/22
Install Wire - PB1 to Flowmeter																					Estimated Week of 6/22
Measure/Cut/Release Fiber																					Estimated Week of 6/15
Install Fiber PB1 - PB4																					Estimated Week of 6/22
Terminate Fiber																					Estimated Week of 6/29
Modify Existing PLC																					Estimated Week of 6/29
Test/Startup																					Estimated Week of 6/29
Landscaping																					
Landscaping Installation						X	X	X	X	X		X	X	X	X	X	X	X	X	X	

FWO/FWI - Filtered Water Outlet/Inlet
 DW - Domestic Water
 Air Vac - Air and Vacuum Release Valves