

3-WEEK SHORT-INTERIM SCHEDULE

ISSUE DATE: 6/20/2016

BEGINNING DATE: 6/20/2016

END DATE: 7/10/2016

DESCRIPTIONS DAY OF JOB	Resp.	JUNE														JULY										REMARKS
		20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10				
		M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S				
		194	195	196	197	198	199	200	201	202	203	204	205	206	207	208	209	210	211	212	213	214				
P.H.																										
1 Set Temporary LPG Tank & Tie-in	PHC	x	x	x																						
2 Demo FW-1 & RW-3 Pumps (Mechanical/Elect)	PHC	x	x	x																						
3 Excavate/Form SCE Cable Trench	PHC	x	x	x	x	x																				
4 Install Lights	LEED	x	x	x	x	x																				
5 Excavate/Prep for SCE Slab Box	PHC			x	x	x																				
6 Set SCE Slab Box	PHC/LEED								x																	
7 Install Generator Conduits	PHC/LEED								x	x	x															
8 Pour Cable Trench	PHC									x																
9 Excavate/Install SCE Line	PHC/LEED										x	x	x													
10 Pull Pumps FW-1 & RW-3	PHC/CPC												x													
11 Demo Existing LPG Tank & Foundation	PHC																	x								
12 Overexcavate for Generator Foundation	PHC																	x	x							
13 Form/Rebar Generator Foundation	PHC																			x						