

3-WEEK SHORT-INTERIM SCHEDULE

ISSUE DATE: 9/13/2016

BEGINNING DATE: 9/12/2016

END DATE: 10/2/2016

DESCRIPTIONS	Resp.	Sep																				Oct		REMARKS
		12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2		
		M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S		
DAY OF JOB																								
P.H.																								
1 Install 16" Bypass Piping	PHC	x	x	x	x	x																		
2 Install New Chlorine Piping	PHC			x																				
3 Prep for Generator Delivery	PHC								x															
4 Deliver & Set Generator	QUINN /PHC									x														
5 Assemble Generator	QUINN										x	x												
6 Deliver & Set Surge Tank	PHC												x											
7 Set AC Unit & Layout Ductwork	AMS												x											
8 Sawcut Openings for Ductwork	PHC															x								
9 Drill & Anchor Generator & Surge Tank	PHC															x	x	x						
10 Install Bollards at Generator	PHC																x	x	x	x				
11 Shutdown Ex Line & Tap for Surge Tank Pipe	PHC																x							
LEED																								
12 VFD Installation	LEED	x	x	x																				
13 Supports for Cable Tray in Electrical Room	LEED			x	x	x																		
14 Pull Boxes & Supports for Pumps	LEED			x	x	x																		
15 Hang Cable Tray	LEED					x			x															
16 Conduit Nipples for Cable Tray & Ground	LEED									x	x	x	x											
17 Pull Cables in Cable Tray	LEED															x	x	x	x	x				
Issues / CO's / Deliveries																								
Pump FW#2 Delivery (Estimated) - 10/5/16																								
SCE Shutdown (Estimated) - 10/24/16																								