

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: May 6, 2014

WORKPLAN	LAST WEEK					5/5/2014					5/12/2014					5/19/2014					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Berms																					
Construct Dry Storage Area						X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
Construct Visual Berm						X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
Jacking Pit																					
Excavate Jacking Pit						X	X														
Tank Excavation & Blasting																					
Excavate loose material						X			X	X	X	X	X	X	X	X	X	X	X	X	
Drilling for blasting							X	X	X	X	X	X	X	X	X	X	X				
Tank Blasting						X		X		X	X		X		X						
Pipe Trench and Vault Blasting																					
Pipe Trench Blasting																X	X				
Vault Blasting																X	X				