

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: June 3, 2014

WORKPLAN	LAST WEEK					6/2/2014					6/9/2014					6/16/2014					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Berms																					
Construct Dry Storage Area		X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
Construct Visual Berm		X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
	H																				
Tank Excavation & Blasting	O																				
Excavate loose material	L	X	X	X	X	X	X	X	X	X	X	X									
Drilling for blasting	I	X	X	X	X	X	X	X	X												
Tank Blasting	D	X	X		X	X		X	X												Subject to Change
	A																				
Undertank Pipe	Y																				
Delivery																	X	X			Subject to Change
Excavation											X	X	X								
Rebar Installation														X	X			X	X		
Pipe Installation																X	X				
Encasement																				X	
42" Casing																					
Coating Inspection																				X	By the District