



Dedicated to Providing Quality  
Water & Wastewater Service

#### OFFICERS

President

**Charles P. Caspary**  
Director, Division 1

Vice President

**Glen D. Peterson**  
Director, Division 2  
MWD Representative

Secretary

**Barry S. Steinhardt**  
Director, Division 5

Treasurer

**Leonard E. Polan**  
Director, Division 4

**Lee Renger**

Director, Division 3

**David W. Pedersen, P.E.**

General Manager

**Wayne K. Lemieux**

Counsel

---

#### HEADQUARTERS

4232 Las Virgenes Road  
Calabasas, CA 91302  
(818) 251-2100  
Fax (818) 251-2109

---

#### WESTLAKE

FILTRATION PLANT  
(818) 251-2370  
Fax (818) 251-2379

#### TAPIA WATER

RECLAMATION FACILITY  
(818) 251-2300  
Fax (818) 251-2309

#### RANCHO LAS VIRGENES

COMPOSTING FACILITY  
(818) 251-2340  
Fax (818) 251-2349

[www.LVMWD.com](http://www.LVMWD.com)



June 18, 2014

## Construction Update Five-Million-Gallon Tank Project

Dear Three Springs Resident:

This letter is to provide you with an update on the progress of the tank project currently underway at Las Virgenes Reservoir.

- **Blasting has concluded.**

The work was done within the projected time frame and fewer blasts were needed. Construction crews have been removing the loosened materials in the tank "footprint" area.

- **Tank foundation material will be delivered to the site Monday, June 23 and Tuesday, June 24.**

Per the terms of the Memorandum of Understanding with the City of Westlake Village, these will be heavy traffic days, with deliveries occurring between 7 a.m. and 4 p.m. There could be as many as 45 loads of material delivered each day. Traffic controls and sheriff's patrols will be present. See the Safety Plan on the back of this letter. Please exercise extra caution during these days.

- **Pipe Casements will be delivered Wednesday, June 25 through Friday, June 27.**

There will be a total of five trucks over a three-day period, carrying 60-foot pipe casements. Due to the length of the loads, these trucks will move slowly and be escorted to the reservoir site.

After these activities have concluded, work at the site will require fewer deliveries, which will be made between 8:15 a.m. and 2:15 p.m. The next major delivery activity is expected to occur in late July or early August, when concrete for the floor of the tank will be poured.

We appreciate your cooperation and patience as the project progresses. Updates and a webcam documenting work at the site can be found at [www.LVMWD.com](http://www.LVMWD.com).

If you have questions, please call 818-251-2180 and leave a message or send an e-mail to [5mil@LVMWD.com](mailto:5mil@LVMWD.com). We strive to respond to messages within one business day.

**Las Virgenes Municipal Water District**

# Heavy Construction Day Safety Plan

Refer to Memorandum of Understanding,  
Mitigation Measures & Contract Document for details

No Lining Up of Trucks on Public Streets  
 Pilot Car / Follow Vehicle, if needed  
 Street Sweeping  
 72 Hours Prior Written Notice to:  
 Three Springs HOA  
 LACSD & LACFD  
 City of Westlake village  
 LVUSD  
 Flaggers / Observers will have  
 Radio Communication  
 No Diesel Engine Braking

Constr Trucks  
 Mon - Tues  
 7 am - 4 pm

LA County  
 Sheriff Department  
 Patrol

Roving Observer

Flagger / Observer

SLOW  
 DOWN  
 28  
 Radar Speed Sign  
 72 Hours in Advance

Constr Trucks  
 Mon - Tues  
 7 am - 4 pm

Roving Observer

LVMWD

Flagger / Observer

LVMWD

Flagger / Observer

WESTLAKE FILTRATION PLANT

WTP

LAS VIRGENES RESERVOIR

Construction Area



NTS

June 18, 2014

Sources: Esri, DeLorme, HERE, USGS, Intermap, increment P Corp., NRCAN, Esri Japan, METI, Esri China (Hong Kong), Esri (Thailand), TomTom