

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: July 25, 2014

WORKPLAN	LAST WEEK					7/28/2014					8/4/2014					8/11/2014					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Pretressed Tank																					
Pour 1st half of Tank Slab								X													35 +/- Concrete Trucks
Strip Forms									X	X									X	X	
Footing Formwork									X	X		X								X	
Footing Rebar											X	X								X	
Pour 1st Tank Footing (Tentative)													X								16 +/- Concrete Trucks
Form Tank Perimeter														X	X		X				
Tank Floor Rebar															X		X				
Pour 2nd half of Tank Slab																	X				35 +/- Concrete Trucks
Undertank Piping																					
Grading Base														X	X		X				
Install Subdrain System														X	X		X				
North Headwall																					
Pour Concrete	X																				
Strip Formwork		X																			
T&M Work for Rock Slope																					
Concrete Form Repair	X																				
Rockfall Netting																					
Anchor Testing			X																		
Netting Installation					X		X	X	X												