

PACIFIC HYDROTECH  
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project  
JOB #: C1402

PREPARED BY: Jonathan Hilbun  
DATE: August 1, 2014

WORKPLAN	LAST WEEK					8/4/2014					8/11/2014					8/18/2014					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
<b>Prestressed Tank</b>																					
Pour 1st half of Tank Slab			X																		
Strip Forms				X	X	X									X	X	X				
Footing Formwork				X	X	X	X	X	X						X	X	X	X	X		
Footing Rebar				X	X	X	X	X	X						X	X	X	X	X		
Set Seismic Cables						X	X	X	X						X	X	X	X	X		
Pour 1st Half Tank Footing										X											15 +/- Concrete Trucks
Form Tank Perimeter							X	X	X	X	X	X	X								
Tank Floor Rebar							X	X	X	X	X	X	X								
Pour 2nd half of Tank Slab															X						32 +/- Concrete Trucks
Pour 2nd half of Tank Footing																				X	15 +/- Concrete Trucks
<b>Undertank Piping</b>																					
Grading Base						X	X	X													
Install Subdrain System								X													
<b>Rockfall Netting</b>																					
Netting Installation	X	X																			
<b>Site Piping</b>																					
Overflow & Drain Delivery											X										
Overflow & Drain Install											X	X	X								
18" RCP													X	X							
<b>Overflow Structure</b>																					
Form & Rebar															X	X					
Pour Overflow Structure																				X	

PACIFIC HYDROTECH  
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project  
JOB #: C1402

PREPARED BY: Jonathan Hilbun  
DATE: August 1, 2014

WORKPLAN	LAST WEEK					8/4/2014					8/11/2014					8/18/2014					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
<b>36" Carrier Pipe</b>																					
Delivery																X	X	X	X		Tentative
Push Pipe through Casing																		X	X	X	Tentative