

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: November 3, 2014

WORKPLAN	LAST WEEK					11/3/2014					11/10/2014					11/17/2014					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Pretressed Tank																					
Install Deck Shoring	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X						
Tendon Stressing											X	X	X	X							
Rebar															X	X	X	X	X	X	
Southside 36" Pipe	X	X	X	X	X	X	X	X	X	X											
Northside FWO/FWI											X	X	X	X	X	X	X	X	X	X	
Electrical																					
Interior Conduit Rack System	X	X			X	X	X	X	X		X	X	X	X	X	X	X	X	X	X	Reference E-01