

PACIFIC HYDROTECH  
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project  
JOB #: C1402

PREPARED BY: Jonathan Hilbun  
DATE: November 14, 2014

WORKPLAN	LAST WEEK					11/17/2014					11/24/2014					12/1/2014					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
<b>Pretressed Tank</b>																					
Install Deck Shoring	X		X	X	X																
Tendon Stressing						X	X	X						H							
Rebar		H							X	X	X	X	X	O		X					
Formwork		O							X		X	X	X	L	H	X					
Pour Roof Slab		L												I	O		X				
Strip Bulkhead & Formwork		I												D	L			X	X	X	
		D												A	I						
Southside 36" Pipe	X	A	X	X	X	X	X	X	X	X	X	X	X	Y	D						
Northside FWO/FWI		Y													A	X	X	X	X	X	
															Y						
<b>Electrical</b>																					
Interior Conduit Rack System			X	X	X	X	X	X	X	X	X	X	X								Reference E-01