

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: December 3, 2014

WORKPLAN	LAST WEEK					12/1/2014					12/8/2014					12/15/2014					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Pretressed Tank				H																	
Rebar	X	X	X	O		X								X	X	X	X	X	X	X	
Formwork	X	X	X	L	H	X															
Pour Roof Slab				I	O								X								
Strip Bulkhead & Formwork				D	L									X	X	X	X	X	X	X	
				A	I																
Southside 36" Pipe	X	X	X	Y	D	X	X	X	X	X											
Northside FWO/FWI					A						X	X	X	X	X	X	X	X	X	X	
					Y																