

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: January 22, 2015

WORKPLAN	LAST WEEK					1/26/2015					2/2/2015					2/9/2015					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Prestressed Tank																					
Strip Formwork	X	X	X	X	X																
Strip Shoring	X	X	X	X	X																
Install Misc. Metal & Curbs						X	X	X	X	X											
Prestressing Premob Inspection				X																	
DN Tanks Mobilization									X	X											
Equipment Set Up											X	X									
Corewall Abrasive Blast													X	X	X	X	X	X			
Tank Wrapping																			X	X	
Northside FWO/FWI	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	