

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: January 26, 2015

WORKPLAN	LAST WEEK					1/26/2015					2/2/2015					2/9/2015					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Prestressed Tank																					
Strip Formwork	X	X	X	X	X																
Strip Shoring	X	X	X	X	X																
Install Misc. Metal & Curbs						X	X	X	X	X											
Prestressing Premob Inspection				X																	
DN Tanks Mobilization											X	X									
Equipment Set Up													X	X							
Corewall Abrasive Blast															X	X	X	X	X	X	
Tank Wrapping/Shotcrete																				X	
Northside FWO/FWI	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	