

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: April 20, 2015

WORKPLAN	LAST WEEK					4/20/2015					4/27/2015					5/4/2015					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Prestressed Tank																					
Cleanup & Washdown Tank Interior						X	X														
Install Exterior Ladder							X														
Install Handrail										X	X										
Load Tank																					Estimated Week of 5/11
Soak																					Estimated Week of 5/11
Leak Test																					Estimated Week of 5/18
Painting											X	X	X	X	X	X	X	X	X	X	
6"/8" DW Line											X	X	X	X	X						
Pipe Disinfection																X	X	X	X	X	
Tie-in to Filtration Plant																					Pending Bypass Installation
Catch Basin																					
Excavate Site Wall Footing				X	X																
Form Site Wall						X	X														
Install Site Wall Rebar							X	X													
DSOD Rebar Inspection									X												
Pour Wall									X												
Strip Forms										X	X										
Fencing																					
Post Installation											X	X									
Site Work																					
Base Installation																					Week of 5/11
Curb & Gutter																					Week of 5/11
Paving																					Week of 5/18

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: April 20, 2015

WORKPLAN	LAST WEEK					4/20/2015					4/27/2015					5/4/2015					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Electrical																					
Install Ductbank Conduits																					Pending Bypass Installation
Prepare Grade for Equipment Pads						X	X														
Install Conduit at Equipment Pads								X													
Pour Equipment Pads, Light Base									X												
Strip Forms										X											
Set Equipment and Light Poles												X									
Landscaping																					
Landscaping Mobilization												X									
Landscaping Installation												X	X	X	X	X		X	X	X	X

FWO/FWI - Filtered Water Outlet/Inlet
DW - Domestic Water
Air Vac - Air and Vacuum Release Valves