

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: June 4, 2015

WORKPLAN	LAST WEEK					6/1/2015					6/8/2015					6/15/2015					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Prestressed Tank																					
Load Tank		X	X	X	X																
Soak					XX																
Leak Test						X	X	X	X	X											
Painting						X	X	X	X	X	X	X	X	X	X						
Bypass Installation	H	X	X	X	X																
Tie-in to Filtration Plant	O					X	X	X	X												
Fencing	L																				
Installation	D															X	X	X	X	X	
Site Work	A																				
Base Installation	Y							X			X	X									
Curb & Gutter							X	X	X												
Paving															X						
Electrical																					
Excavate DB PB1 to Filter Building											X										
Install DB Conduits - PB1 to Filter Bldg.											X										
Slurry DB Conduits - PB1 to Filter Bldg.												X									
Slurry DB Conduits - PB1 to Flowmeter												X									
Install Wire - PB1 to Filter Bldg.														X							
Install Wire - PB1 to Flowmeter														X							
Measure/Cut/Release Fiber												X									
Install Fiber PB1 - PB4																		X	X		
Terminate Fiber																			X		
Modify Existing PLC													X								

PACIFIC HYDROTECH
THREE WEEK SCHEDULE LOOK AHEAD

PROJECT: Backbone Project
JOB #: C1402

PREPARED BY: Jonathan Hilbun
DATE: June 4, 2015

WORKPLAN	LAST WEEK					6/1/2015					6/8/2015					6/15/2015					NOTES
	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	M	T	W	TH	F	
Landscaping																					
Landscaping Installation											X	X	X	X	X						

FWO/FWI - Filtered Water Outlet/Inlet
DW - Domestic Water
Air Vac - Air and Vacuum Release Valves