

Jed Smith Water Shutdown and Tie In Schedule

12-Jun	Mon	COR work to extend 10" main into Round Meadow Valve. Dig and lay pipe down Jed Smith and Cross Round Meadow
13-Jun	Tues	Dig and lay pipe down Jed Smith and Cross Round Meadow
14-Jun	Wed	Shut Down #6 - COR Work -Remove and Replace valve in Round Meadow and Tie in
15-Jun	Thurs	Pave Trench
16-Jun	Fri	TBD - Concrete Work
19-Jun	Mon	Concrete Work - All curb swales up Jed Smith Road to be removed and replaced. Install Bollards
20-Jun	Tues	No Work
21-Jun	Wed	Dig and lay pipe down Jed Smith and Cross Round Meadow
22-Jun	Thurs	Shut Down #6 - COR Work -Remove and Replace valve in Round Meadow and Tie in
23-Jun	Fri	Pave Trench
26-Jun	Mon	Concrete work
27-Jun	Tues	Concrete work and Grout Fill pipe
28-Jun	Wed	Dig Out and Pave 11'x22' section
29-Jun	Thurs	T Grind and Pave trench
30-Jun	Fri	Punch List items
3-Jul	Mon	Punch List Items
4-Jul	Tues	Holiday, No Work
5-Jul	Wed	Clean and Demobe
6-Jul	Thurs	Clean and Demobe
7-Jul	Fri	Clean and Demobe