

2 Week Look Ahead
Potable Water Air/Vac Relocation Project

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
8/6/2017	8/14/2017	8/15/2017	8/16/2017	8/17/2017	8/18/2017	8/19/2017
	Mobilize & Pothole Air/Vac #202 & #205	Pothole Air/Vac #202 & #205 Prep for connection/shutdown	Prep for Connection/shutdown	Shutdown/drain/reconnect Air/Vacs #202 & #205	Install #202 Piping	
8/20/2017	8/21/2017	8/22/2017	8/23/2017	8/24/2017	8/25/2017	8/26/2017
	Install #202 Piping	Install #202 Piping	Install #202 Piping	Dig & Prep pipe install #205	Install #205 Piping	