ISSUE DATE: 1/18/2017

## Pacific Hydrotech WESTLAKE PS UPGRADE

## THREE WEEK LOOK AHEAD SCHEDULE

BEGINNING DATE: 1/16/2017

END DATE: 2/5/2017

		JAN											FEB										
		16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	REMARKS
DESCRIPTIONS	Resp.	М	Т	W	Т	F	S	S	М	Т	W	Т	F	S	S	М	Т	W	Т	Т	S	S	
DAY OF JOB		MLK																		-	Townson.		
, 1																							
LEED																							
Deliver RW#1 & RW#2	PHC		X																				
Align, Anchor & Grout Pumps	PHC			X	X	X																	
Make Mechanical Connections @ Pumps	PHC				X	Х			X														
Install Remaining Flow Meter & Pipe Supports	PHC				X	Х			X											100			
Deliver FW#2	PHC								X												1.		
Align, Anchor & Grout Pumps	PHC									X	Х	X											
Make Mechanical Connections @ Pumps	PHC										X	X	X										
Deliver FW#3	PHC															X							
Align, Anchor & Grout Pumps	PHC																X	X	X				
Make Mechanical Connections @ Pumps	PHC			2														X	X	Х			
Make Electrical Connections @ Pumps	LEED		X	X	X	X			X	X	X	X	X			X	X	X	X	X			